

Headstone Manor Park

20<sup>th</sup> January 2021

## National Lottery and Heritage Fund (NLHF), and North Harrow Flood Alleviation Scheme (FAS)

### Update

Both projects are nearing completion however; you may have noticed October (49mm of rainfall and wettest since 1797), November and December have been exceptionally wet with rainfall above UK average across London and many parts of Harrow reporting flooding.

This wet weather has continued through January and is preventing final landscaping works on both projects to be completed so a joint decision by the Council and Contractor has been taken to suspend further work from **Friday 22<sup>nd</sup> January 2021**.

The Contractor will be leaving some equipment on site and make daily visits to ensure the site and fencing is secure, on the areas marked on the park plan. The Contractor plans to recommence in March / April 2021.

These areas remain a construction site and under **no circumstances** should the public enter as they are subject to the Health and Safety Regulations within the Health and Safety at Work Act 1974.

This list is not exhaustive, but outlines works still incomplete

#### NLHF

- Headstone Lane vehicle incursion bund final shaping, topsoil and seeding
- Sedimentation pond and wetlands topsoil, seeding, floating aquatic planting, trees and hedge planting
- Event field levelling, topsoil and seeding
- Final orchard planting
- Overflow car park surfacing, topsoil, seeding and trees
- Main car park resetting block paving
- Pinner View resurfacing and replace iron rail fence c/w gate
- Parkside Way entrance improvement and landscaping

#### FAS

- Seeding of all areas
- Sand banding of football pitches
- Replacement hedge on allotment boundary

For further information refer to <https://headstonemanor.org/about/headstone-manor-park-project/> or the details below